

25 YEAR RE-REVIEW

MINOR NOOM FOR: Deputy Director (Support)

SULUECT:

Weekly Report - Status of CI Beadquerters Building Project as of 7 Juniory 1957

- 1. Weekly Developments (31 December 1957 7 January 1959)
 - s. Development of building beguirements

In order to build up the reserve power of the emergency power plant, the specificat-lagineer proposed that window vents be installed to ventilate the perimeter of the building in the event of an emergency interrenting the examercial electric power. The office of Security concurred in the use of window vents subject to an opening limit of six inches. The -E edvised us that the cost of increasing the energency power plant by shout 25 per cent would run between \$150,000 and \$170,000. This proposal is still being considered by the Building Flanning Staff.

- b. rowtest-Engineer Services
- (1) The Public Buildings Service b's recommended acceptance of the low bid for grading and droining. A letter concurring in the sward is being prepared by the MTS.
- (2) The -E continues with the preparation of working drawings for the new muilding. The substanton of drawings covering the 2% - 7% stage of development, will be submitted for review 1 Pebruary 195 .
- c. Site Nevelopment

Clearing and grabbing operations in scheduled for completion in approximately two or three weeks.

d. Relocation First

B outline of items implied in relocation has been drefted. action and timing for each item must be determined and eat up so that an orderly progression of steps involved in the move can be underteken as soon as a moving date is established. Buiget requirements for new and or additional furniture and equipment will also be noted in the anter plan. ALOSO9

SIA INTERNAL USE U.L.

e. Building Model

Arrangements have been made to exhibit the model throughout the samey. theshed is a schoole of shorings through 24 Jenusry. There reach three or four addition I becalious to be scheduled.

2. ction Required from the Deputy Director (Bupport)

No immediate setion is forecast

- 3. action Required from the Mirector of Logistics and Chief, Building Planning Staff.
 - a. Continue livinou with State, Sounty and other Federal agencies in the development of plans for the new headquarters building.
 - b. Continue to keep in close contact with the supervision and execution of the Clearing and Grabbing Contract.
 - c. Continue working with the maistent Gameral Comment and the Virginia Department of Highways on the rehabilitation of Route 123.

	STAT
Director of Logistics	

Attachment

Distribution:

0 & 1 - Add.

/ 1 - Ba. Liaison Officer

1 - Mr. (oac)

1 - OL files 1 - D/L hold

3 - BPS (1 retained) OL/BPS. Jw (9 Jan 58)

STAT

STAT

Approved For Release 2008/12/10 : CIA-RDP80B01676R004100070008-4

BUILDING MODEL SHOWINGS

PLACE	ROOM	FROM	ro
East Building	Conference Room	0930 4/10	1700 - 1/10
R&S	Opposite Room 1016	0830 - 1/14	1700 = 1/15
1717 H	427 - 9	0930 - 1/16	1700 - 1/16
M Bldg.	为 400	0930 - 1/17	1700 - 1/22
		0930 - 1/24	1700 - 1/24

STAT